## **Modular Home Assembly Inspection Checklist**

Project Name:									
Location/Address:			_						
Inspector Name:									
Date of Inspection:									
Site Preparation									
Item		Ye	s	No	N/A	Con	nments		
Site is clear and accessible		Г							
Foundation inspected and ready			]						
Utilities (water, power, sewer) verified									
Module Delivery									
Item	Yes	6	No	N/	Α (	Comm	ents		
Modules delivered undamaged				Г	]				
All modules present					] [				
Modules stored correctly									
Assembly & Connections									
Item				Yes	No	N/A	Comments		
Modules set and aligned on foundation									
Structural connections complete									
Weatherproofing installed (roof, flashings, sealants)									
Modules safely secured									
Mechanical, Electrical & Plumbing (MEP)									
Item		Υe	es	No	N/A	Cor	mments		

All mechanical connections inspected									
All electrical connections completed									
Plumbing connections tested for leaks									
Final Inspection									
Item	Yes	No	N/A	Comr	ments				
Interior finishes reviewed									
Exterior finishes complete									
Punch list items addressed									
Inspector Signature:									
Date:									