

# Fire Alarm System Pre-Commissioning Checklist

Project Name

Location

Date

Checked By

## Checklist Items

Item	Status	Remarks
Power supply available and connected	<input type="checkbox"/>	<div></div>
Control panel installation complete	<input type="checkbox"/>	<div></div>
Detectors installed as per drawings	<input type="checkbox"/>	<div></div>
Manual call points installed and accessible	<input type="checkbox"/>	<div></div>
Sounders / alarms installed and functioning	<input type="checkbox"/>	<div></div>
Cabling terminated and dressed	<input type="checkbox"/>	<div></div>
Earth continuity provided	<input type="checkbox"/>	<div></div>
Labeling of all devices & panel completed	<input type="checkbox"/>	<div></div>
Main and backup battery connected	<input type="checkbox"/>	<div></div>
All end-of-line devices installed	<input type="checkbox"/>	<div></div>

## Comments

Signature

Name

Date