

Solar-Plus-Storage Commissioning Inspection Form

Project Information

Project Name

Site Address

Client Name

Date of Inspection

System Details

Solar PV Capacity (kW)

Battery Storage Capacity (kWh)

Inverter Model

Battery Model

Commissioning Checklist

Inspection Item	Pass	Fail	N/A	Comments
PV Array Installation and Integrity	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
Battery Installed as per Design	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
Inverter/DC-AC Testing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
System Grounding Verified	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
Monitoring/Communications Operational	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>

Labeling/Signage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
Shutdown & Safety Devices Verified	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
Utility Interconnection Tested	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>

Inspector Notes

Inspector Name

Signature

Date