

Flooring Installation Quality Control Checklist

Project Name:

Location:

Date:

Installer Name:

Pre-Installation

Item	Check	Notes
Area cleared of furniture and debris		
Subfloor clean, dry, and level		
Moisture levels within manufacturer specs		
Flooring materials inspected for defects		

During Installation

Item	Check	Notes
Correct adhesive and installation methods used		
Expansion gaps provided as required		
Seams tight and properly aligned		
Transitions and trims properly installed		

Post-Installation

Item	Check	Notes
Flooring surface clean and free of debris		
No damage or visible defects		
All tools and materials removed		
Client walkthrough completed		

Additional Comments:

Inspector Signature: