

Solar Battery Bank Installation Checklist

Pre-Installation

- ☐ Site assessed for suitability
 - ☐ Load calculation completed
 - ☐ Permits and approvals obtained
 - ☐ All equipment and materials checked and available
-

Installation

- ☐ Battery location/foundation prepared
 - ☐ Cabling and conduit installed
 - ☐ Solar battery bank securely mounted and fixed
 - ☐ Ventilation and safe spacing ensured
 - ☐ DC wiring connected (correct polarity checked)
 - ☐ Safety devices (fuses, disconnects) installed
 - ☐ Labels and signage applied
-

Commissioning

- ☐ System and connections checked for faults
- ☐ Initial charge (as per manufacturer's guidelines) performed
- ☐ Monitoring system tested
- ☐ Documentation and diagrams completed
- ☐ User instructed on operation and safety