

# Electrical Installation Condition Report (EICR) Checklist

## Client & Property Details

Client Name

Property Address

Date of Inspection

Inspector Name

## Visual Inspection

Item	Pass	Fail	N/A	Notes
Consumer unit in acceptable condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Presence of warning labels/signs	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Visible damage to wiring/accessories	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Bonding present and accessible	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

## Test Results

External Earth Loop Impedance (Ze)

Main Earth Loop Impedance (Zdb)

Continuity of Protective Conductors (R1+R2)

Insulation Resistance

RCD Test Result

## Observations & Recommendations

Summary

Overall Installation Condition

Action Required / Further Investigation