

# Construction Site Pollution Prevention Checklist

## Site Management

- ☐ Site boundaries clearly marked
- ☐ Materials stored away from drains and watercourses
- ☐ Waste disposal areas designated

## Erosion & Sediment Control

- ☐ Silt fences installed and maintained
- ☐ Soil stockpiles covered or contained
- ☐ Wheel wash or mud control at site exit

## Dust & Air Quality

- ☐ Dust suppression methods in use
- ☐ Vehicle engines off when not in use
- ☐ Materials and waste covered during transport

## Water Management

- ☐ Runoff directed to settlement areas
- ☐ Spill kits readily available
- ☐ No chemicals stored near watercourses

## Waste Management

- ☐ Segregated waste bins provided
- ☐ Regular waste removal scheduled
- ☐ Hazardous waste managed properly

## Remarks

