

Electrical Rough-In Inspection Checklist

Project Name:

Address:

Date:

Inspector:

Checklist

Item	Pass	Fail	Comments
Panel locations installed & identified			
Box fill checked (correct size/depth)			
Cable routing neat and secure			
Protection plates installed where required			
Wires properly stapled and supported			
Grounding conductors properly made up			
Cable sheathing in box (not exposed)			
Smoke/CO detector locations wired			
Bathroom, kitchen, laundry circuits identified			
Exterior GFCI & weatherproof boxes installed			
Arc-fault and GFCI circuits identified			
Service/feeder entrance properly installed			
Any unapproved wiring removed			

General Notes

Inspector Signature