Scaffolding Equipment Compliance Checklist

Project Name			
Location			
Date			
Inspector Name			
Scaffold Type			
Weather Conditions			
Inspection Items			
Item	Compliant	Non- Compliant	Comments
Base plates and mudsills installed			
Scaffold is level and plumb			
Proper access provided (ladders, stairs, etc.)			
Platforms fully planked or decked			
Guardrails (toprail, midrail, toeboard)			
Scaffold components free from damage/defects			
Scaffold properly braced and secured			
Safe distance from power lines maintained			
Proper load capacity not exceeded			
Tagging system in use and visible			
Corrective Actions / Additional Notes	'		
Inspector Signature [Date		
Supericar Signature	Data		