Scaffold Inspection Checklist

Project Name			
ocation			
ate			
caffold Type			
spector Name			
nspection Items			
ltem	Yes	No	Comments
Foundations stable and adequate			
Base plates/sills in place			
Uprights plumb and straight			
Proper bracing installed			
All planking in good condition			
Toe boards installed where needed			
Guardrails and midrails in place			
Access ladder provided and secured			
Scaffold clear of debris/materials			
Tag attached (green/yellow/red)			
Additional Comments	*		

Date		
Supervisor Name		
Date		