

Masonry Wall Construction Quality Checklist

Checklist Item	Yes	No	Remarks
Approved drawings and specifications available			
Masonry units comply with relevant standards			
Mortar mixes as per specification			
Mortar and units mixed/used within specified time			
Horizontal and vertical joints filled and aligned			
Lateral supports and reinforcement as required			
Course levels and plumb checked regularly			
Openings and chases constructed as per drawing			
Wall ties and anchorages provided and correctly fixed			
Curing carried out for required duration			
Excess mortar and debris removed after work			

Remarks/Comments:

--

Checked by:

Date:
