

Fiber Optic Cable Laying Installation Checklist

Project Details

Project Name		Date	
Location		Team Leader	

Checklist

#	Checklist Item	Completed	Remarks
1	Verify project drawings and route survey		
2	Obtain required permits and clearances		
3	Inspect cable drums and accessories		
4	Check trench dimensions / duct alignment		
5	Ensure proper cable pulling methods applied		
6	Protect cable at crossings and vulnerable points		
7	Mark cable route and provide warning tapes		
8	Check jointing and splicing arrangements		
9	Test cable after laying		
10	Backfill trenches and restore site		

Notes

-
-
-

Signatures

Supervisor		Date	
Inspector		Date	