

Rooftop Solar Mounting Structure Checklist

	Checklist Item	Yes	No	Remarks
1	Site location verified and accessible			
2	Roof structural integrity checked			
3	Mounting structure aligned as per layout			
4	Structure material and coating as per specification			
5	Anchoring/fastening done securely			
6	Waterproofing around fasteners			
7	Appropriate tilt angle provided			
8	Array layout follows electrical and mechanical design			
9	Clearance for module mounting ensured			
10	No shading obstacles within the array area			
11	Cable tray / conduit supports provided			
12	Earthing provision for structure checked			

Checked By

Date

Approved By
