

# Lifeboat Davit Operation Checklist

Item	Check	Remarks
Ensure the area is clear of obstructions		
Inspect davit structure for any visible damage		
Check wire rope and sheaves for condition & proper reeving		
Ensure brakes and limit devices are functional		
Test manual & power operation (if fitted)		
Check launching area and water below is clear		
Communicate with lifeboat crew prior to operation		
Verify launching procedures and readiness		
Record time and personnel involved		

Additional Notes: