Construction Site Dust Monitoring Checklist

Project Information

Project Name				Date						
Location				Inspector						
Dust Monitoring Checklist										
Check	ltem		Commo	Comments						
	Site perimeter dust control measures in place									
	Stockpiles covered or dampened									
	Haul roads dampened or stabilized									
	Wheel washing system functioning									
	Covers on trucks carrying dust-generating materials									
	Regular sweeping/cleaning of paved areas									
	Spraying during demolition/excavation									
	Monitoring equipment operating correctly									
	Visible (dust levels acce								
Addition	al Notes	/ Actions R	equired			1				
Inspector Signature										
Name			Signature			Date				