

# PCB Assembly Verification Checklist

## Project Details

Project Name:

Date:

Checked By:

Revision:

## Checklist

| Item  | Yes | No | Notes |
|---|-----|----|-------|
| Component orientation correct                 |     |    |       |
| No missing components                         |     |    |       |
| No extra or misplaced components              |     |    |       |
| All solder joints are good (no bridges/voids) |     |    |       |
| Polarized components placed correctly         |     |    |       |
| ICs and sockets in correct orientation        |     |    |       |
| Connectors mounted firmly                     |     |    |       |
| No visible solder splashes or debris          |     |    |       |
| Labeling/markings are clear                   |     |    |       |
| PCB cleaned after assembly                    |     |    |       |

## Comments