

# Scaffold Dismantling Safety Checklist

Date

Project/Site

Inspected By

## General Safety Preparation

Checklist Item	Yes	No	N/A	Comments
Permits and work instructions obtained and reviewed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Area cordoned off and warning signs in place	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Workers wearing required PPE (helmet, harness, gloves, etc.)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Weather conditions checked (wind, rain, etc.)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>

## Dismantling Procedure

Checklist Item	Yes	No	N/A	Comments
Scaffold examined for stability before starting dismantling	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Dismantling from top down and in reverse sequence of erection	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Boards and components lowered safely, not thrown	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Fittings and components checked for damage during dismantling	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Ladders and access equipment removed last	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>

## Post-Dismantling

Checklist Item	Yes	No	N/A	Comments
Site clear of loose materials and scaffold components	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Scaffold components stored properly or removed from site	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Area safe for normal operations/activities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>

Additional Notes

Signature

Date